2025-31 Capital Improvement Program 2023 General Obligation Bond Program Status



	Cost Through 6/30/2025	2025-26 Budget	2026-27 Plan	2027-28 Plan	2028-29 Plan	2029-30 Plan	2030-31 Plan	Project Total (1)
2023 Fire, Police & Streets Bonds								
Cactus Park Precinct Replacement	14,778,566	1,702,366	17,796,390	1,657,718	1,020,384	-	-	36,955,424
Equity Based Transportation Mobility	141,923	3,919,879	3,100,000	3,100,000	2,145,912	-	-	12,407,714
Fire Station 13 Replacement & Community Assistance Program	4,110,508	3,518,187	-	13,819,793	-	-	-	21,448,488
Fire Station 15 Replacement & Community Assistance Program	13,235,838	4,927,942	-	-	-	-	-	18,163,780
Fire Station 51	495	89,448	3,206,690	-	15,118,234	-	-	18,414,867
Fire Station 7 Replacement & Community Assistance Program	1,227,439	1,843,854	18,212,876	-	-	-	-	21,284,169
Hohokam Drainage Program	684,134	1,761,035	15,654,567	-	-	-	-	18,099,736
Laveen Flood Mitigation	-	1,109,244	1,012,426	6,038,060	-	-	-	8,159,730
Maryvale Police Precinct Renovation	975,794	2,041,079	-	-	-	-	-	3,016,873
Pavement Maintenance Supplement	7,922,746	7,000,000	7,000,000	-	-	-	-	21,922,746
Police Property Management Warehouse Renovation	1,774,062	4,420,159	3,004,498	-	-	-	-	9,198,719
Storm Drain Replacement Program	6,392	996,751	500,000	500,000	500,000	-	-	2,503,143
Vision Zero Implementation	696,506	1,345,000	5,830,000	6,440,094	1,809,000	-	-	16,120,600
Percent-for-Art Bond Question 1	6,300	411,865	820,764	400,000	-	-	-	1,638,929
2023 Fire, Police & Streets Bonds Total	45,560,703	35,086,809	76,138,211	31,955,665	20,593,530	-	-	209,334,918

¹⁾ Variances between prior year actual costs and prior year estimated costs will be addressed through the budget development process. See summaries for approved bond allocations.

2025-31 Capital Improvement Program 2023 General Obligation Bond Program Status



	Cost Through 6/30/2025	2025-26 Budget	2026-27 Plan	2027-28 Plan	2028-29 Plan	2029-30 Plan	2030-31 Plan	Project Total (1)
2023 Library, Parks and Historic Preservation Bonds								
Branch Library at Desert View Civic Space	-	286,400	669,485	9,283,490	-	-	-	10,239,375
Branch Library at Estrella Civic Space	117,457	168,943	8,109,543	121,520	-	-	-	8,517,463
City Facility ADA Improvements	1,998,223	2,000,000	2,000,000	2,000,000	2,000,000	-	-	9,998,223
Citywide Funding for Parks Minor Capital Projects	818	1,486,090	-	-	-	-	-	1,486,908
Desert View Civic Space - Phase I	52	-	247,905	486,080	7,570,710	-	-	8,304,747
Esteban Park Recreation Center	307,144	4,181,283	-	-	-	-	-	4,488,427
Estrella Civic Space - Phase I	136,346	1,310,598	6,828,090	-	-	-	-	8,275,034
Harmon Park Regional Pool and 3 Splash Pad Sites	52	-	951,920	11,711,288	-	-	-	12,663,260
Historic Preservation Programs	616,320	1,421,920	1,000,000	1,000,000	1,000,000	-	-	5,038,240
Margaret T Hance Park Improvements	52	500,000	2,473,817	-	-	-	-	2,973,869
Maryvale Park Regional Pool and Two Splash Pads Sites	108,493	14,120,650	-	-	-	-	-	14,229,143
Mountain View Community Center Sports Complex Improvements	112,427	1,077,054	-	-	-	-	-	1,189,481
South Mountain Roadway Safety Enhancements - Phase I	860	5,823,090	1,798,322	-	-	-	-	7,622,272
Telephone Pioneers of America Park Recreation Center Improvements	259,544	1,927,699	-	-	-	-	-	2,187,243
Yucca Branch Library Expansion	-	1,803,564	8,757,813	-	-	-	-	10,561,377
Percent-for-Art Bond Question 2	9,750	124,600	320,758	458,225	-	-	-	913,333
2023 Library, Parks and Historic Preservation Bonds Total	3,667,538	36,231,891	33,157,653	25,060,603	10,570,710	-	-	108,688,395

¹⁾ Variances between prior year actual costs and prior year estimated costs will be addressed through the budget development process. See summaries for approved bond allocations.

2025-31 Capital Improvement Program 2023 General Obligation Bond Program Status



	Cost Through 6/30/2025	2025-26 Budget	2026-27 Plan	2027-28 Plan	2028-29 Plan	2029-30 Plan	2030-31 Plan	Project Total (1)
2023 Economic Development, Environment & Culture Bonds								
Arizona Jewish Historical Society Renovation & Expansion	10,924	1,980,519	-	-	-	-	-	1,991,443
ASU Health Technology Center	-	-	11,881,188	-	-	-	-	11,881,188
Brownfields Redevelopment Program for City-Owned Properties	745,706	1,081,107	1,000,000	-	-	-	-	2,826,813
Children's Museum of Phoenix Expansion	1,961,777	4,213,029	-	-	-	-	-	6,174,806
City Facility Vehicle Electrification Stations	407,612	892,403	-	-	-	-	-	1,300,015
Cultural Facilities Critical Equipment Replacement	266,392	-	-	-	-	-	-	266,392
Energy and Water Efficiency and Renewable Energy	3,608,878	5,511,429	1,750,000	1,750,000	1,500,000	-	-	14,120,307
Heat Resiliency	1,044,043	2,914,170	3,615,520	-	-	-	-	7,573,733
Latino Cultural Center	52	-	1,718,400	19,715,596	-	-	-	21,434,048
Phoenix Center for the Arts Theater Improvements	953,270	-	-	-	-	-	-	953,270
Phoenix Theatre Company ADA Accessibility	34	5,715,318	-	-	-	-	-	5,715,352
Rio Reimagined Land Acquisition	23,500,000	-	-	-	-	-	-	23,500,000
Spark Area Land Acquisition - Reuse and Redevelopment Strategy Implementation	508,863	500,000	500,000	500,000	450,000	-	-	2,458,863
Valley Youth Theatre Permanent Home	88,833	12,856,118	-	-	-	-	-	12,944,951
Percent-for-Art Bond Question 3	1,350	91,991	219,311	313,301	-	-	-	625,953
2023 Economic Development, Environment & Culture Bonds Total	33,097,734	35,756,084	20,684,419	22,278,897	1,950,000	-	-	113,767,134

¹⁾ Variances between prior year actual costs and prior year estimated costs will be addressed through the budget development process. See summaries for approved bond allocations.

2025-31 Capital Improvement Program 2023 General Obligation Bond Program Status



	Cost Through 6/30/2025	2025-26 Budget	2026-27 Plan	2027-28 Plan	2028-29 Plan	2029-30 Plan	2030-31 Plan	Project Total (1)
2023 Affordable Housing & Senior Center Bonds								
Affordable Housing Property Preservation - Phase I	213,035	19,203,720	12,541,262	-		-	-	- 31,958,017
Cesar Chavez Senior Center	-	-	5,679,287	-		-	-	- 5,679,287
Choice Neighborhoods Housing Development Gap Funding	-	21,109,843	-	-		-	-	- 21,109,843
Innovation in Affordable Housing	-	1,000,000	-	-		-	-	- 1,000,000
McDowell Senior Center Renovation	163,171	1,546,870	69,334	-		-	-	- 1,779,375
Percent-for-Art Bond Question 4	6,150	297,825	302,824	-		-	-	- 606,799
2023 Affordable Housing & Senior Center Bonds Total	382,356	43,158,258	18,592,707	-	·	-	-	- 62,133,321

¹⁾ Variances between prior year actual costs and prior year estimated costs will be addressed through the budget development process. See summaries for approved bond allocations.

Cactus Park Precinct Replacement

Police Department

District: 1

(Bond Program Status)



Project Scope >>>

Bond Allocation \$37,134,312

Acquire land and construct a replacement Cactus Park Precinct. Planned components include a new precinct structure, a separate mechanic shop with an attached shooting range, fuel facilities, and solar covered parking spaces that will offset the facility's electrical usage. The existing precinct facility is anticipated to be demolished as part of the project.

Project Contact Information

Name Amanda Markham Phone 602-299-9239

E-Mail amanda.markham@phoenix.gov

Updates >>>

Project Management: Secured dedicated vertical project manager to lead projects through construction phases.

Design Phase Preparation: Beginning architect selection process for October/November 2025 design phase kickoff.

Environmental Assessment Completed: Comprehensive asbestos and lead TCLP survey completed for the property. No asbestos or lead was found; therefore, no abatement is necessary.

Universal Waste Removal: Universal waste removal process underway by Southwest Hazard Control.

Demolition: Demolition is in progress and is expected to be completed in late fall 2025.



Sustainability Elements >>>

Solar covered parking spaces designed to offset the facility's electrical usage, supporting the City of Phoenix's commitment to renewable energy and sustainable infrastructure development.



Schedule Timeline >>>

2024-25

2025)

Land acquisition completed (March

2025-26

Facility design (in progress)

2026-27

Ground breaking and construction begins

2027-28

Anticipated opening of new Cactus Park Precinct

Equity Based Transportation Mobility

Street Transportation Department

District: Citywide



Bond Allocation \$12,445,912

(Bond Program Status)

Project Scope >>>

Design and construct recommended mobility improvements including curb, gutter, sidewalk, ADA ramps, streetlights, traffic calming, safe HAWK crossings, traffic signals, and tree/shade landscaping. Low Impact Development and Green Infrastructure may be considered in the design of these projects.

Project Contact Information

Name Brian Fellows
Phone 602-534-2163

E-Mail brian.fellows@phoenix.gov

Updates >>>

- GO Bond funded Equity Based Transportation Mobility (EBTM) projects focus on the 12 Mobility Areas (MA) shown in the map:
- 2 projects in design for 2025-26:
- MA 6 Osborn Rd: 43rd-35th Ave., sidewalk improvements
- MA 10 South Mtn Ave: 1st-7th St., sidewalk improvements
- 4 projects planned for construction in 2025-26:
- MA 7 19th-16th Ave: Polk St. Roosevelt St., sidewalk improvements
- MA 3 Phase 1, sidewalk improvements
- HAWK: 7th St. & Wier Ave.
- HAWK: Cave Creek Rd & Vogel Ave.
- 1 project planned for construction in 2026-27:
- MA 8 Oak Street: 20th 21st St., sidewalks improvements

Sustainability Elements >>>

 Green Stormwater Infrastructure (GSI) is being considered in the MA8 Oak Street: 20th - 21st St. sidewalks improvements project.



Schedule Timeline >>>

2025-26

construction.

Eligible projects being scheduled for design and 2026-27

Eligible projects being scheduled for design and construction. 2027-28

Additional eligible projects being identified and programmed.

2028-29

Additional eligible projects being identified and programmed.

Page 6

Rev. 10/23/25

Fire Department

District: 6



Bond Allocation \$21,605,820

(Bond Program Status)

Project Scope >>>

Replace and upgrade Fire Station #13. Acquiring 3 acres of land in the vicinity of 50th Street and Thomas Road. Construct a new 18,000 square foot, 2-story, 4-bay fire station to support additional emergency response personnel and equipment. Acquire 2 new apparatus (1 pumper and 1 rescue vehicle). The existing fire station building will be retained and utilized to support the Community Assistance Program.

Project Contact Information

Name Suzanne Wang	Phone 602-256-3158
■ Mail Suzanne wang@phoenix gov	

Updates >>>

- Land acquired in 2024-25.
- Anticipate station design in 2025-26.
- Anticipate construction in 2027-28.
- Following the opening of new Fire Station 13, anticipate 4-5 months for building modification efforts to prepare the existing fire station building for the Community Assistance Program (CAP). Anticipate occupancy to occur in 2028-29.



Sustainability Elements >>>

• The Fire Department has been very proactive in designing energy-efficient buildings. The Fire Stations are designed and built with insulated concrete forms in all conditioned spaces for energy savings and long-lasting buildings.

Schedule Timeline >>>

2024-25	2025-26	2027-28	2028-29	
Land Acquired	Design	Construction	CAP to occupy existing fire station	
			building	

Page 7

Rev. 10/23/25

Fire Department

District: 5

(Bond Program Status)



Project Scope >>>

Replace and upgrade Fire Station #15. Acquire approximately 3 acres of land in the vicinity of 45th Avenue and Camelback Road. Construct a new 18,000 square foot, 4-bay fire station to support additional emergency response personnel and equipment. Acquire 2 new apparatus (1 pumper and 1 rescue vehicle). The existing fire station building will be retained and utilized to support the Community Assistance Program.

Project Contact Information

Bond Allocation \$21,263,728

Name Suzanne Wang Phone 602-256-3158

E-Mail suzanne.wang@phoenix.gov

Updates >>>

- City-owned land was identified and made available for the project. Land acquisition funding has been moved to 2025-26 as a potential additional construction and equipment funding resource. This is pending final construction and equipment cost estimates.
- · Land acquired 2023-24.
- Station design completed in 2024-25.
- Construction contract awarded in 2024-25.
- · Construction started in August 2025.
- Following the opening of new Fire Station 15, anticipate 4-5 months for building modification efforts to prepare the existing fire station building for the Community Assistance Program (CAP). Anticipate occupancy to occur in 2026-27.

Sustainability Elements >>>

• The Fire Department has been very proactive in designing energy-efficient Buildings. The Fire Stations are designed and built with insulated concrete forms in all conditioned spaces for energy savings and long-lasting buildings.





Schedule Timeline >>>

2023-24 2024-25 2025-26

Land Acquired Design Completed Construction In Progress

CAP to occupy existing fire station building

2026-27

Fire Department

District: 1



Bond Allocation \$18,414,372

(Bond Program Status)

Project Scope >>>

Construct new Fire Station #51. Acquire land in the vicinity of 51st Avenue and SR 303. Construct a new 20,000 square foot, 5-bay fire station. Acquire 5 new fire apparatus (1 ladder, 1 ladder tender, 1 pumper, 1 hazardous material support vehicle and 1 rescue vehicle), as well as 1 new battalion chief vehicle.

Proje	ect C	ontac	t Info	rmation
-------	-------	-------	--------	---------

Name Suzanne Wang Phone 602-256-3158

E-Mail suzanne.wang@phoenix.gov

Updates >>>

- Anticipate land acquisition in 2026-27.
- Anticipate station design in 2026-27.
- Anticipate construction in 2028-29.



Sustainability Elements >>>

• The Fire Department has been very proactive in designing energy-efficient buildings. The Fire Stations are designed and built with insulated concrete forms in all conditioned spaces for energy savings and long-lasting buildings.

Schedule Timeline >>>

2026-27 2026-27 2028-29

Land Acquisition Design Construction

Fire Department

District: 3

(Bond Program Status)



Project Scope >>>

Replace and upgrade Fire Station #7. Acquire 3 acres of land in the vicinity of 4th Street and Townley Avenue. Construct a new 18,000 square foot, 2-story, 4-bay fire station to support additional emergency response personnel and equipment. Acquire 2 new apparatus (1 ladder and 1 rescue vehicle). The existing fire station building will be retained and utilized to support the Community Assistance Program.

Project Contact Information

Bond Allocation \$21,263,730

Name Suzanne Wang	Phone 602-256-3158
F-Mail suzanne.wang@phoenix.gov	

Updates >>>

- City-owned land was identified and made available for the project. Land acquisition funding has been moved to 2025-26 as a potential additional construction and equipment funding resource. This is pending final construction and equipment cost estimates.
- · Land acquired 2023-24.
- Design has been submitted for pre-approval to Planning and Development in 2025-26.
- Anticipate construction in 2026-27.
- Following the opening of new Fire Station 7, anticipate 4-5 months for building modification efforts to prepare the existing fire station building for the Community Assistance Program (CAP). Anticipate occupancy to occur in 2027-28.



• The Fire Department has been very proactive in designing energy-efficient buildings. The Fire Stations are designed and built with insulated concrete forms in all conditioned spaces for energy savings and long-lasting buildings.

Schedule Timeline >>>

2023-24 2025-26 2026-27 2027-28

Land Acquired Design In Progress Construction CAP to occupy existing fire station building



Hohokam Drainage Program

Office of City Engineer - Floodplain Management

District: 8



Bond Allocation \$19,095,527

(Bond Program Status)

Project Scope >>>

Implement the Hohokam Area Drainage Master Plan that was prepared in collaboration with the Flood Control District (FCD) of Maricopa County. Design and construct a series of storm water drainage basins and pipes that extends the existing storm drainage system in the area south of Baseline Road to Dobbins Road, and 14th Street to 21st Street.

Project Contact Information

Name Ryan Bentz	Phone 602-262-4050
rvan bentz@phoenix gov	

Updates >>>

- The Hohokam Drainage Program has been split into two sets:
- Hohokam Drainage Program Set 1: Kimley Horn awarded the design contract. Currently at 60% design stage with design anticipating completion by January 2026.
- Hohokam Drainage Program Set 2: Currently at the scope and fee negotiation in the procurement stage. Anticipate Notice To Proceed by next month.



Sustainability Elements >>>

• Green Storm-water Infrastructure (GSI) and Low-Impact Development (LID) elements will be utilized if warranted.



Schedule Timeline >>>

Fall 2025
Set 1: Design &

Outreach; Set 2: Design Contract

Winter 2025

Set 1: Finalize the Design; Set 2: Design Continues

Spring 2026

Set 1: Utility Relocation & ROW Set 2: Design & Public Outreach Summer 2026

Set 1: Utility Relocation & ROW Set 2: Finalize the Design

Rev 10/23/25

Laveen Flood Mitigation Projects

Office of City Engineer - Floodplain Management

District: 7,8



Bond Allocation \$8,159,730

(Bond Program Status)

Project Scope >>>

Implement drainage mitigation options to reduce flood impacts in four areas of Laveen. These projects were recommended in the 2022 Laveen Area Drainage Feasibility Study. The City is partnering with the Flood Control District (FCD) of Maricopa County to share the cost of the design and construction of the project.

Project Contact Information

Name Ryan Bentz
Phone 602-262-4050

E-Mail ryan.bentz@phoenix.gov

Updates >>>

- The Intergovernmental Agreement (IGA) with Flood Control District of Maricopa County has been executed.
- The design contract is to be advertised in Fall 2025.
- The selection process is anticipated to be completed in Fall 2025.





Sustainability Elements >>>

• Green Storm-water Infrastructure (GSI) and Low-Impact Development (LID) elements will be utilized if warranted.

Schedule Timeline >>>

Fall 2025

Advertise and Select the Design Cosultant Winter 2025

Award the Design Contract & Start the Design Spring 2026

Design Continues & Public Outreach

Summer 2026

Design Continues

Page 12

Rev. 10/23/25

Maryvale Police Precinct Renovations

Police Department

District: 4



Bond Allocation \$2,956,993

(Bond Program Status)

Project Scope >>>

Renovate and update the Maryvale Police Precinct. Remodel several interior spaces. Install high efficiency LED lighting throughout. Replace aged A/C units and electrical equipment. Replace damaged block walls and asphalt surface. Replace roofing surfaces. Re-paint the exterior/interior.

Project Contact Information

Name Duane Rendon Phone 602-262-7049

E-Mail duane.rendon@phoenix.gov

Updates >>>

- Electrical gear has been installed.
- The installation of the LED lighting is complete.
- The A/C equipment has been installed and the roofing project is complete.
- A vertical project manager has been assigned and a scope of work for the remaining remodel projects is in discussion.



Sustainability Elements >>>

• N/A



Schedule Timeline

2024-25 2025-26

Replace A/C units.

Remodel interior.

LED lighting retrofit.

Roofing.

New Asphalt. Block wall repairs.

Landscaping.

Repaint Int/Ext.

Page 13 Rev. 10/23/25

Pavement Maintenance Supplement

Street Transportation Department

District: Citywide

(Bond Program Status)



Bond Allocation \$21,812,742

___ ,_ ,_ ,

Project Scope >>>

Supplement the Accelerated Pavement Maintenance Program with additional funding for neighborhood street mill and overlay projects at an estimated \$1 million per residential quarter section. Scope includes surface preparation, ADA curb ramp replacement, asphalt milling and asphalt paving.

Project Contact Information

Name Ryan Stevens Phone 602-495-7560

E-Mail ryan.stevens@phoenix.gov

Updates >>>

- Preparation work, including crack sealing and curb ramp replacements (pictured), are ongoing in the 15 previously identified neighborhoods.
- One neighborhood is complete.
- New contracts are being procured to perform the remaining work.
- The next mill & overlay projects will begin in the of Fall 2025.



Sustainability Elements >>>

• Some locations are being evaluated to incorporate recycled asphalt pavement.



Schedule Timeline >>>

Summer 2024

Began preparation
work

Spring - Fall 2025
Complete preparation
work and begin mill &
overlay projects

Spring - Fall 2026 Second round of overlay projects

Page 14 Rev. 10/23/25

Police Property Management Warehouse Renovation

Police Department

District: 7



Bond Allocation \$8,938,511

(Bond Program Status)

Project Scope >>>

Renovate the Police Property Management Warehouse and secure the property for vehicle evidence currently stored at a different location. Construct a 1,600 square foot administrative building for the vehicle lot. Update and improve aging evidence preservation and storage equipment and spaces to optimize space utilization and provide a visitor lobby.

Project Contact Information

Name Duane Rendon	Phone 602-679-8158
■ Mail duane.rendon@phoenix.gov	

Updates >>>

- LED lighting installation is complete.
- A/C equipment has been installed.
- A vertical project manager has been assigned and a scope of work for the remaining Architectural and Engineering (Design) Services are in discussion.
- A vertical project manager has been assigned and a scope of work for the Construction Manager at Risk, to work alongside the Designer, is in discussion.





Sustainability Elements >>>

• N/A

Schedule Timeline

2024-25 HVAC

Remodels.

Replacements. LED Retrofit. 2025-26

Remodels.
Engineering Services
for auto lot. Roof
Replacements.

2026-27

Asphalt Replacement.
Landscape Additions.
New Building
Construction

Storm Drain Replacement Program

Office of City Engineer - Floodplain Management

District: Citywide



Bond Allocation \$2,500,000

(Bond Program Status)

Project Scope >>>

The Citywide Stormwater Management Plan is designed to establish a comprehensive, long-term strategy for managing stormwater within the city. This involves planning for development projects, improving drainage and stormwater systems, and introducing a Stormwater Asset Management program. It is expected that each year, one to two miles of old metal storm drainpipes will be replaced.

Project Contact Information

Name Nazar Nabaty, PE	Phone 602-262-4026
■ Mail nazar.nabatv@phoenix.gov	

Updates >>>

- The consultant has been selected and project Scope and Fee are being negotiated and finalized.
- This design contract will be executed in Winter 2025 and will immediately initiate the initial study and data collection efforts.





Sustainability Elements >>>

• A robust asset management program will include condition assessments allowing for predictive measure to mitigate sinkholes caused by storm drain failures, protecting critical infrastructure and preventing environmental pollution.

Schedule Timeline >>>

Spring 2025

Award the Study
Contract

Summer 2025

Begin the Study with Data collection

Fall-Winter 2025-26

Data Collection and Survey

Spring 2026

Draft report & Public Outreach

Vision Zero Implementation

Street Transportation Department

Bond Allocation \$16,767,094

District: Citywide

(Bond Program Status)



Project Scope >>>

Supplement the Council-approved Road Safety Action Plan and leverage various Federal funding opportunities toward becoming a Vision Zero City. Identify, design, and implement roadway safety countermeasures that address locations and behaviors related to fatal and serious injury accidents.

Proi	ect	Conta	ct Inf	forma	ation
------	-----	-------	--------	-------	-------

Name Road Safety Team	Phone 602-262-6284
roadsafety@phoenix gov	

Updates >>>

- Staff identified 15 traffic signal modernization projects, 2 new traffic signals, 5 signalized mid-block pedestrian crossings, 1 pedestrian flashing beacon, and 9 street lighting projects.
- Design has begun for each location. Design is complete for the signalized mid-block pedestrian crossings at 37th PI & Thunderbird Rd and at 35th Ave & Waltann Ln. Design is also complete, and construction has begun, for a new signal at 24th St & Willetta St.
- The following link will provide the location of each project and provides a brief description of each project type: www.phoenix.gov/roadsafety



Sustainability Elements >>>

• Modernized traffic signals can adjust timing, in real-time, to reduce vehicle emission. Signalized pedestrian crossing only stop traffic when there is a need for pedestrian or bicyclist to cross. Street lighting uses energy efficient lighting sources.

Schedule Timeline

2024-25	2025-26	2026-27	2027-28
Design	Design and start construction	Design and construction	Construction

Page 17 Rev. 10/23/25

Branch Library at Desert View Civic Space

Library Department

District: 2



Bond Allocation \$10,239,375

(Bond Program Status)

Project Scope >>>

Design and construct a new 13,000 square foot branch library as part of the Desert View Civic Space. The library is anticipated to include a meeting space, programming area, computers, study rooms and library materials.

Project	Contact	Inform	ation
----------------	---------	--------	-------

Name Tom Ramson Phone 602-534-7862

E-Mail tom.ramson@phoenix.gov

Updates >>>

- No update. See location on map at right.
- Master planning is anticipated to begin 2025-26.
- Design serives are anticipated to begin 2026-27.
- Construction is anticipated to start in 2027-28.



Sustainability Elements >>>

- Landscaping will be xeriscaped with drought tolerant plants.
- Internal plumbing fixtures will be low flow to comply with City standards.
- Equipment is expected to be Energy Star rated.

Schedule Timeline >>>

2025-26

Public input on design from community stakeholders

2026-27

Design process with architects commences

2027-28

Groundbreaking and construction begin

Branch Library at Estrella Civic Space

Library Department

District 7

PHX
GO BOND PROGRAM

Bond Allocation \$8,517,463

(Bond Program Status)

Project Scope >>>

Design and construct a new 13,000 square foot branch library as part of Estrella Village Civic Space. The library is anticipated to include a meeting space, programming area, computers, study rooms and library materials.


Project Contact Information

Name Tom Ramson Phone 602-534-7862

E-Mail tom.ramson@phoenix.gov

Updates >>>

- 2005 master plan is in image to the right.
- Design services are anticipated to begin 2025-26.
- Construction is anticipated to begin in 2026-27.



Sustainability Elements >>>

- Landscaping will be xeriscaped with drought tolerant plants.
- Internal plumbing fixtures will be low flow to comply with City standards.
- Equipment is expected to be Energy Star rated.

Schedule Timeline >>>

2024-25

Public input on design from community stakeholders

2025-26

Design process with architects commences

2026-27

Groundbreaking and construction to begin

City Facility ADA Improvements

Public Works Department

Bond Allocation \$10,000,000

District: Citywide

(Bond Program Status)



Project Scope >>>

Ensure ongoing compliance with the Americans with Disabilities Act (ADA) at City facilities. Complete prioritized improvements to signage, parking lots, ramps, doors, and other barriers to maximize access.

Project Contact Information

Name Robert Birchfield

_____ Phone 602-471-4015

E-Mail_robert.birchfield@phoenix.gov

Updates >>>

- An ADA design consultant has assessed and provided scope of work drawings for 19 public facing sites.
- The scope of work primarily involves improvements to the ADA accessible route from parking to main entrance.
- Eighteen sites have plans approved with permits.
- Desert Sage Library and John F Long Family Services Center ADA improvements are complete.
- ADA improvements are in progress at South Mountain Community Center.
- In addition to the two sites completed and one site in progress, eight purchase orders have been awarded to a contractor.
- Washington Park Community Center will start in September.
- Ironwood Library will start in October.

Sustainability Elements >>>

• N/A





Schedule Timeline >>>

2024-25

2024-25

2025-26

2026-27

Assessments & Scope of Work

Identify cost of mitigation per site, permits & begin work

Complete number of sites with available budget

Complete number of sites with available budget

Citywide Funding for Parks Minor Capital Projects

Parks and Recreation Department

Bond Allocation \$1,486,908

District: Citywide

(Bond Program Status)



Project Scope >>>

The GOPHX 2023 Bond program allocated \$1.5 Million for neighborhood parks minor capital improvement projects. The funding will be distributed evenly among each City Council District. A brochure with a selection of amenities will be made available to the community as potential projects and a selection process will score and select the final projects.

Project Contact Information

Name Felicita Mendoza Phone 602-262-6714

E-Mail felicita.mendoza@phoenix.gov

Updates >>>

• The Parks Department received 158 applications that were submitted, evaluated by an internal panel, and scored through a criteria process. 61 projects were awarded and communicated to community organizations in September 2025. Next steps include procurement of amenities and installation.

Sustainability Elements >>>

• N/A



NEIGHBORHOOD PARKS

NHANCEMENT PROGRAM

Schedule Timeline >>>

Sept. 27, 2024

Launched
Application Portal

Dec. 2, 2024

Application Portal Closed

Jan. - Apr. 2025

Application Review Process & Project Cost Assessments

Summer 2025

Selected Projects
Announced

Desert View Civic Space - Phase 1

Parks and Recreation Department

District: 2



Bond Allocation \$8,304,695

(Bond Program Status)

Project Scope >>>

Design and construct Phase 1 of the Desert View Civic Space. At completion, the Desert View Village Civic Space is expected to include a 40 acre regional park, a community center, a branch library, and a park and ride. Phase 1 consists of the civic space master plan, regional park design, construction of 1/2 of regional park amenities, and a 13,000 square foot branch library.

2028-29

Project Construction

Project Contact Information	
Name Todd Shackelford	Phone 623-398-4267
E-Mail todd.shackelford@phoenix.gov	
Updates >>>	
This project funding is programmed for 2026 2028-29.	3-27 through
Sustainability Elements >>>	
• N/A	
Schedule Timeline	

2027-28

Project Design

Page 22

2026-27

Project Study

Esteban Park Recreation Center

Parks and Recreation Department

District: 8



Bond Allocation \$4,466,233

(Bond Program Status)

Project Scope >>>

Design and construct a new recreation center at Esteban Park. The facility will include: a gathering area, a teen room, restrooms, storage space, a mechanical room, office space, and a kitchen area.

Name Todd Shackelford Phone 623- E-Mail todd.shackelford@phoenix.gov Updates >>> • Kickoff Meeting and notice to proceed for design in April 90% design plans expected to be completed Fall 2025. Construction expected to begin late Spring or early Summer.	398-426
 E-Mail todd.shackelford@phoenix.gov Updates >>> Kickoff Meeting and notice to proceed for design in April 90% design plans expected to be completed Fall 2025. 	
 Kickoff Meeting and notice to proceed for design in April 90% design plans expected to be completed Fall 2025. 	
 Kickoff Meeting and notice to proceed for design in April 90% design plans expected to be completed Fall 2025. 	
90% design plans expected to be completed Fall 2025.	
2026.	
Sustainability Elements >>>	
• N/A	

Schedule Timeline >>>

2024-25 2026-27

Project Design Project Construction begins begins

Estrella Civic Space - Phase 1

Parks and Recreation Department

District: 7



Bond Allocation \$8,272,996

(Bond Program Status)

Project Scope >>>

Design and construct Phase 1 of the Estrella Civic Space. At completion, the Estrella Civic Space is expected to include a 93 acre regional park, splash pad, a community center, and a branch library. Phase 1 consists of the civic space master plan, regional park design, construction of 1/3 of regional park amenities, and a 20,000 square foot branch library.

Project Contact Information	
Name Jim Peterson	Phone 602-708-8193
E-Mail james.peterson@phoenix.gov	
Updates >>>	
Park concept received from design firm Dig currently under review within the department. presented to Parks Board during the October	Master plan to be
Sustainability Elements	
• N/A	
Schedule Timeline >>>	
2025-26 2027-28	

Project construction

begins

Page 24

Project Design

Rev. 10/23/25

Harmon Park Regional Pool and Three Splash Pad Sites

Parks and Recreation Department

District: 7,8



Bond Allocation \$12,663,208

(Bond Program Status)

Project Scope >>>

Transform Harmon Park Pool into a regional pool with enhanced aquatics amenities and repurpose Alkire, Grant and University Park Pools into neighborhood splash pads. The regional Harmon Park Pool will feature a 25-meter lap pool with dive boards, zero depth entry, water play area, swimming lesson area, water slide, shade structures, pool heater and water playground and an ADA accessible bath house with a lifeguard training room.

Project Contact Information		
Name Todd Shackelford	Phone 623-398-4267	_
E-Mail todd.shackelford@phoenix.gov		
Updates >>>		
 This project funding is programmed for 2026 2028-29. 	6-27 through	
2020-29.		
Sustainability Elements >>>		
• N/A		
Schedule Timeline		
2026-27 2027-28		
Project design Project construc	ction	
begins	SHOTT	

Historic Preservation Programs

Planning and Development Department

District: Citywide



Bond Allocation \$5,000,000

(Bond Program Status)

Project Scope >>>

Encourage rehabilitation and reuse of historic commercial, residential, multi-family, and institutional buildings. Provide funding assistance for projects that best demonstrate City historic preservation goals and objectives, paying percentages of eligible rehabilitation costs for historically designated properties. Funding for rehabilitation of city-owned historic buildings at Heritage Square and Orpheum Theatre.

Project Contact Information

Name	Helana Ruter	Phone 602-256-4155
E Mail	helana.ruter@phoenix.gov	

Updates >>>

- The HP Office will hold a residential exterior rehabilitation grant round with a November application deadline with City Council awards expected in early 2026.
- \$153,978 in capital improvements at Heritage Square were obligated to include rehabilitation work at the historic Stevens, Stevens-Haugsten and Rosson houses including porch and floor repairs, painting and roof replacement.
- Capital improvements at Orpheum Theatre will be carried out in the final three years of the bond program to include rehabilitation of historic exterior features and exterior lighting.



Sustainability Elements >>>

• N/A



Schedule Timeline >>>

2024-25

Grants \$318,496 Heritage Square \$270,585 2025-26

Grants \$1,027,768 Heritage Square \$377,843 2026-27

Grants \$459,219
Orpheum Theatre \$540,781

2027-28

Grants \$459,219 Orpheum Theatre \$540,781

Margaret T. Hance Park Improvements

Parks and Recreation Department

District: 7



Bond Allocation \$2,973,817

(Bond Program Status)

Project Scope >>>

Design and construct improvements to Margaret T. Hance Park. The nature of the improvements will be determined in the future in collaboration with community and stakeholders.

Project Co	ntact Inform	ation		
Name Too	dd Shackelfo	ord		Phone 623-398-4267
E-Mail tod	d.shackelford	d@phoenix.	gov	
Updates	s }}}			
stakehold the 4 cen	ders which re atral plaza sta an on call d	esulted in thating	he Parks De	ommunity o construct 3 out of partment has treets Department
Sustain	ability Elem	ents >>>		
• N/A				
Schedu	le Timeline	>>>		
	2025-26		2026-27	

Construction

Page 27

Design

Maryvale Park Regional Pool and Two Splash Pad Sites

Parks and Recreation Department

District: 4,5



Bond Allocation \$14,225,456

(Bond Program Status)

Project Scope >>>

Transform the Maryvale Park Pool with enhanced aquatics amenities and repurpose Marivue and Holiday Park Pools into neighborhood splash pads. The regional pool will feature a 25-meter lap pool with dive boards, zero depth entry, interactive water play area, swimming lesson area, water slide, shade structures, pool heater and water playground.

Project Contact Information	
Name Jim Peterson	Phone_602-708-8193
E-Mail james.peterson@phoenix.gov	
Hadatas XXX	
Updates >>>	
• Kickoff meeting was held in February 2025. received and currently under review.	Design proposal

- Three Concepts have been developed and community engagement occurred throughout the summer months. Design
- process expected to begin Fall of 2025.

Sustainability Elements >>>

N/A

Schedule Timeline >>>

2025-26 2026-27 Design Construction begins

Mountain View Community Center Sports Complex Improvements

Parks and Recreation Department

District: 2,3

Bond Allocation \$1,181,596

(Bond Program Status)



Project Scope >>>

Renovate the exterior sports courts at the Mountain View Community Center, including existing basketball and tennis courts, and construct 16 pickle ball courts.

Project Contact Information	
Name Todd Shackelford	Phone 623-398-4267
E-Mail todd.shackelford@phoenix.gov	
Updates >>>	
Design Kickoff Meeting and Notice to Proced January 2025. 30% plans received and under plans expected late Fall 2025 and anticipating 2025. Construction expected to begin early 2025.	review. 90% g permits Winter
Sustainability Elements >>>	
• N/A	
Schedule Timeline >>>	
2025-26 2026-27	

Construction

Begins

Page 29

Design Process

South Mountain Roadway Safety Enhancements

Parks and Recreation Department

District: 6,8



Bond Allocation \$7,622,272

(Bond Program Status)

Project Scope >>>

Design and construct safety improvements to approximately 3 miles of South Mountain Park roadways. Repave and structurally solidify the roadways where possible.

Project Contact Information	
Name Todd Shackelford	Phone 623-398-4267
E-Mail todd.shackelford@phoenix.gov	
Updates >>>	
After additional review, scope has been final engineering expected to commence Winter 2	
Sustainability Elements	
• N/A	
Schedule Timeline >>>	
Summer 2025 2025-26 Design Construction be	egins

Page 30

advertisement

Telephone Pioneers of America Park Recreation Center Improvements

Parks and Recreation Department

District:1

Bond Allocation \$2,182,814

(Bond Program Status)



Project Scope >>>

Renovate the recreation center at Telephone Pioneers of America Park to adhere to current ADA standards. The scope of work will include: Reconfiguration of entrance doors, update restroom facilities to comply with ADA standards, replace fire suppression and alarm systems, reconfigure landscaping, and upgrade interior and exterior lighting. Telephone Pioneer of America Park is the city's first fully ADA accessible park and facility.

Project Contact Information

Name Todd Shackelford Phone 623-398-4267

E-Mail todd.shackelford@phoenix.gov

Updates >>>

• Kickoff Meeting and notice to proceed for design in April 2025. 30% design plans completed Summer 2025. 90% design plans expected to be completed Fall 2025. Construction expected to begin Spring 2026.



Sustainability Elements >>>

• N/A



Schedule Timeline >>>

2024-25 2025-26

Design begins Construction begins

Yucca Branch Library Expansion

Library Department

District: 4,5



Bond Allocation \$\)\$\$ \$10,561,377

(Bond Program Status)

Project Scope >>>


The Yucca library expansion of 10,000 square feet will improve visitors' experience. Expanding will add new amenities and reduce wait times. The additional space will provide new meeting areas and study rooms, additional programming space, allow for additional public computers, and add library materials to the location.

Project	Contact	Informati	tion
----------------	---------	-----------	------

Name Tom Ramson	Phone 602-534-7862	
■ Mail tom.ramson@phoenix.gov		

Updates >>>

- City of Phoenix staff continues to work on extending lease terms.
- Potential expansion area is depicted in the image to the right.
- Environmental assessment planned for 2025-26.
- Design services are anticipated to begin in 2025-26.
- Construction is planned to begin in 2026-27.



Sustainability Elements >>>

- Landscaping will be xeriscaped with drought tolerant plants.
- Internal plumbing fixtures will be low flow to comply with City standards.
- Equipment is expected to be Energy Star rated.

Schedule Timeline >>>

2023 2024 2025-26 2026-27

Study of land parcels Staff and Environmental and Construction is anticipated to begin library completed to extend lease. Scheduled to begin.

Arizona Jewish Historical Society Renovation & Expansion Project

Arts & Culture Department

District: 7

Bond Allocation \$1,990,519

(Bond Program Status)



Project Scope >>>

Update and expand the Cutler Plotkin Jewish Heritage Center to include a 17,000 square foot addition, a state-of-the-art Holocaust Education Center, the Robert Stutz We Remember art collection, a special exhibit gallery, classrooms and event space. The upgrades includes new displays, technology, and lighting. The new design will update the existing building while preserving the historical integrity.

Project Contact Information

Name Romeo Rabusa
Phone 602-534-8334

E-Mail romeo.rabusa@phoenix.gov

Updates >>>

• The construction of the Arizona Jewish Historical Society (AJHS) Renovation and Expansion Project is ongoing.



Sustainability Elements >>>

• N/A



Schedule Timeline >>>

Fall 2024

Design by AJHS in progress

Winter 2024

Design and construction contractor selection

Spring 2025

Design completetion

Summer 2025

Construction commenced in July 2025

ASU Health Technology Center

Community and Economic Development Department

District: 7,8



Bond Allocation \$11,881,188

(Bond Program Status)

Project Scope >>>

In partnership with Arizona State University, invest in infrastructure and public building improvements related to the development of a Health Technology Center. This project will result in the development of a new set of programs in Public Health Technology, including advanced training and degree programs and retraining of existing workforce.

Project Contact Information

Name Xandon Keating Phone 602-495-0856

E-Mail xandon.keating@phoenix.gov

Updates >>>

- ASU is working on the design for a new lab and classroom facility. The building will serve as headquarters for ASU Health, which includes a new School of Medicine and Medical Engineering, School of Technology and Public Health and the ASU Health Observatory. ASU is also working on program planning for the academic and research activities associated with this center and is scoping the physical spaces needed. Site planning is underway, an architect is expected to be under contract by the end of 2025, and additional funding to leverage the City bond funds is being identified.
- In March 2025, ASU announced the new facility would be located at the northeast corner of 4th Street and Fillmore Street on the Phoenix Bioscience Core campus in Downtown Phoenix.

Sustainability Elements >>>

 Sustainability design and construction elements will be incorporated into the project, which is being determined as part of the design phase.





Schedule Timeline >>>

Professionals

Fall 2024 2025 2026-28

Program Planning; Design Construction
Design/ CM

June 2028

Building Completion

Brownsfield Redevelopment Program for City-Owned Properties

Office of Environmental Programs

District: Citywide

Bond Allocation \$3,000,000

(Bond Program Status)



Project Scope >>>

Assist City departments with pre-development costs associated with environmentally contaminated properties. Preference would be given to projects located within the following targeted areas: Rio Reimagined Project Area, West Phoenix Revitalization Area, Infill Incentive Area, Transit-Oriented Community Areas, Downtown Development Area, Designated Redevelopment Areas and Neighborhood Initiative Areas.

Project Contact Information

Name Rosanne Albright	Phone 602-256-3452
rosanne albright@phoenix gov	

Updates >>>

- Between October and December 2024, a total of \$996,634 of the \$1 million available in fiscal year 2024-25 was awarded to the following projects:
- \$119,765 for the Resource Innovation Campus, 3535 S. 35th Ave.
- \$224,587 for 33 affordable housing sites.
- \$426,381 for the northwest corner of 32nd Avenue and McDowell Road.
- \$20,000 for the Marcos De Niza-Grant Park project, 210 W. Pima St.
- \$116,901 for the 3030 S. 7th Street site.
- \$89,000 for the S'adav Va'aki Museum, 4619 E. Washington Street.

Sustainability Elements >>>

• N/A



Schedule Timeline >>>

September 2024

Request for projects to City departments

October 2024

2024-25 projects selected

Oct. - Dec. 2024

2024-25 funds allocated and available for use

Jan - June 2025

Implementation of 2024-25 projects.

Children's Museum of Phoenix Expansion

Arts & Culture Department

District: 8



Bond Allocation \$5,323,584

(Bond Program Status)

Project Scope >>>

Renovate and upgrade all unfinished spaces in the historic Monroe School building to make the entire building usable and bring it up to current building codes. Work needed includes abatement, demolition, structural, mechanical/HVAC, plumbing, electrical, flooring, drywall, finishes, windows/doors and ADA compliance.

Project Contact Information

Name Romeo Rabusa Phone 602-534-8334

E-Mail romeo.rabusa@phoenix.gov

Updates >>>

• Construction Management at Risk (CM@R) vendor is under contract and pre-construction activities are ongoing.



Sustainability Elements >>>

• N/A



Schedule Timeline >>>

Spring 2025

Construction procurement

Summer 2025

Ongoing design and pre-construction activities.

Fall 2026

Construction will commence.

City Facility Vehicle Electrification Stations

Public Works Department

Bond Allocation \$1,300,000

District: Citywide

(Bond Program Status)



Project Scope >>>

Provide infrastructure for electrification of City vehicles, as well as vehicles owned by employees and residents, when visiting City facilities. Commission a study to specify the preferred location, type, and quantities of charging units. The number and type of installations funded by this item are driven by the study which will provide a rough order of magnitude costing for each specified location.

Project Contact Information

Name Robert Birchfield Phone 602-471-4015

E-Mail robert.birchfield@phoenix.gov

Updates >>>

- Facilities Operations, Salt River Service Center, Union Hills Service Center, and Okemah Service Center vehicle electrification / charging stations are complete and operating.
- 2025-26: Pre-work is in progress at Design & Construction Management Operations Site to establish design criteria for the installation of vehicle electrification.
- The Sustainability Office is currently reviewing potential electrification projects.



Sustainability Elements >>>

• Promote reduced vehicle emissions, reduction in pollution and carbon footprint, and reduction in the reliance on fossil fuels.

Schedule Timeline >>>

2024-25

2025-26

Design and install in progress

Determine additional sites and projects

Page 37

Rev. 10/23/25

Cultural Facilities Critical Equipment Replacements

Arts & Culture Department

District: Citywide



Bond Allocation \$385,339

(Bond Program Status)

Project Scope >>>

Extend the functional life of City-owned cultural facilities by replacing critical equipment and plumbing/mechanical systems, performing maintenance on necessary structural elements (e.g. parking lots and roofing), and completing cosmetics updates where needed.

Project Contact Information

Name Romeo Rabusa Phone 602-534-8334

E-Mail romeo.rabusa@phoenix.gov

Updates >>>

 Replacement of critical equipment, particularly mechanical systems, at three cultural facilities is in progress including Arizona Opera, Black Theatre Troupe, and the S'edav Va'aki Museum.



Sustainability Elements >>>

• N/A



Schedule Timeline >>>

Fall 2024 2024-25 2025-26

Procurement Initiate installation of Project closeout mechanical

equipment

Page 38 Rev. 10/23/25

Energy and Water Efficiency and Renewable Energy

Public Works Department

Bond Allocation \$14,000,000

District: 7,8

(Bond Program Status)



Project Scope >>>

Provide energy and water saving work that includes energy management building control systems, a solar array located on the 27th Avenue Waste Transfer Station adjacent landfill cap, and a cooling tower water savings program initiative.

Project Contact Information

Name Robert Birchfield Phone 602-471-4015

E-Mail robert.birchfield@phoenix.gov

Updates >>>

- Phoenix City Hall building automation system replacement project was substantially completed in September 2025 with punch list items in progress.
- The 27th Avenue Transfer Station Solar Project scope of work is being finalized for contract award.
- The Adams St. Parking Garage building automation system replacement work is scheduled to start October 2025.
- Construction is in progress for cooling tower water savings work at multiple sites out of the 9 site project. Work is scheduled for early 2026 completion.





Sustainability Elements >>>

• Update building automation control systems to assure reliable function of mechanical equipment resulting in energy waste avoidance. Optimally performing equipment promotes reduction in pollution and carbon footprint.

Schedule Timeline >>>

2024-25

Building automation vendor awarded contract for 3 sites -Work in progress 2024-25

Cooling Tower Water Savings Design and Pre-construction complete, 9 sites 2025-26

27th Ave Solar Project
Design and
Pre-construction begins

2026-27

Construction for Energy Management and Solar projects

Heat Resilience

Environment and Sustainability

District: Citywide

Bond Allocation \$7,631,690 (

(Bond Program Status)



Project Scope >>>

Expand the City's programs to mitigate urban heat and increase thermal comfort and safety, with an emphasis on tree planting, built shade, reflective surfaces, and green stormwater infrastructure. Projects prioritize City facilities, infrastructure, and right-of-way in places where residents are more vulnerable to heat-related hazards.

Project Contact Information

Name David Hondula Phone 602-534-1202

E-Mail david.hondula@phoenix.gov

Updates >>>

- The first Heat Resilience GO Bond project was completed in Spring 2025, with 261 trees and 1,616 shrubs planted at the new Phoenix Navigation Center, as well as the installation of multiple shade structures.
- The construction phase of multiple additional projects integrating Heat Resilience GO Bond funding is scheduled to begin this month. The Office of Heat Response and Mitigation is continuing to coordinate with partnering departments to complete the design and scoping phase of the full portfolio of Heat Resilience GO Bond projects.



Sustainability Elements >>>

 Projects in the design and scoping phase integrate multiple strategies to improve cooling and thermal comfort, including ambitious tree planting and shade structure elements as well as consideration of reflective surface materials.

Schedule Timeline >>>

2024

Project scoping and design

Construction begins and continued design

2025

2026

Construction continues and evaluation of completed work

2027

Construction concludes and evaluation of completed work

Latino Cultural Center

Arts & Culture Department

District: Citywide



Bond Allocation \$21,433,996

(Bond Program Status)

Project Scope >>>

Design and construct a world-class Latino Cultural Center in accordance with the Latino Center Ad Hoc Committee recommendations that were approved by City Council in September 2020. The funding level anticipates a 22,000 square foot facility with access to outdoor space, parking, and close to public transportation.

Name Romeo Rabusa Phone 602-534-8334

E-Mail romeo.rabusa@phoenix.gov

Updates >>>

• Arts and Culture is working to determine a location that would be as visible and viable as the other major cultural institutions in Phoenix.



Sustainability Elements >>>

• N/A



Schedule Timeline >>>

2025-26

Location selection.

Phoenix Center for the Arts Theater Improvements

Arts & Culture Department

District: 7



Bond Allocation \$1,194,312

(Bond Program Status)

Project Scope >>>

Replace/upgrade theatrical lighting, audio systems, seating, rigging, and the outdoor marquee signage at the Phoenix Center for the Arts Third Street Theater.

Project Contact Information

Name Romeo Rabusa Phone 602-534-8334

E-Mail romeo.rabusa@phoenix.gov

Updates >>>

• The theatrical lighting, audio-video systems, seating, rigging, outdoor marquee signage upgrade is in progress.



Sustainability Elements >>>

• N/A



Schedule Timeline >>>

September 2024

Procurement

October 2024

Completed work on theatrical lighting, audio-video systems

November 2024

Start work on seating, rigging, outdoor signage, & final components

December 2025

Estimated completion

Phoenix Theater Company ADA Accessibility

Arts & Culture Department

District: 4



Bond Allocation \$5,715,352

(Bond Program Status)

Project Scope >>>

Construct a 3-floor, approximately 13,000 square-foot building adjacent to the Phoenix Theater Company's existing facility to address urgent accessibility issues, offer ADA accessible office, classroom/studio and rehearsal spaces. These improvements would accompany separate improvements to expand the Hormel Theater from 250 to 500 seats and increase its technical capabilities.

Project Contact Information

Name Romeo Rabusa
Phone 602-534-8334

E-Mail romeo.rabusa@phoenix.gov

Updates >>>

• The project is still in the planning phase with ongoing conversations between the nonprofit partner and Arts and Culture.



Sustainability Elements >>>

• N/A



Schedule Timeline >>>

Summer/Fall 2025

Planning discussions with theatre company.

Rio Reimagined Land Acquisition

Community and Economic Development Department

District: 7,8



Bond Allocation \$23,500,000

(Bond Program Status)

Project Scope >>>

Acquire land and perform predevelopment activities that may include environmental assessments and cleanup necessary to prepare economically attractive sites along the Rio Salado for development.

Project Contact Information

Name Thomas Sawyer Phone 602-262-5040

E-Mail_Thomas.sawyer@phoenix.gov

Updates >>>

- City closed on the property, 3030 S. 7th Street, on March 26, 2025. This acquisition completely exhausted the Rio Reimagined Land Acquisition project fund allocation of \$23,500,000. Additional funding was required by the Community and Economic Development Department (CEDD).
- The City has assumed the lease of the current tenant, which expires on December 31, 2028. Tenant has been notified that the lease will not be renewed, & CEDD is working to support & facilitate the tenant's transition in any way possible.
- CEDD will begin planning community engagement & concept plan development for the site to serve as a catalyst for the Rio Phoenix Community Plan 2025 — a transformative vision for revitalization along & beyond the banks of the Rio Salado.

Sustainability Elements >>>

• Part of larger RIO PHX project to create opportunities for housing, employment, recreation, art and ecological restoration.





Schedule Timeline

Q1 & Q2 2024-25

Potential site identification & preliminary meetings

Q3 & Q4 2024-25

Complete acquisition of selected site

2025-26

Community engagement & concept plan development

2026-27

Finalize plan
development and
engage solicitation for
developer

Page 44

Rev. 10/23/25

Spark Area Land Acquisition

Community and Economic Development Department

District: 8

(Bond Program Status)



Bond Allocation \$2,500,000

Project Scope >>>

The Land Reuse Strategy Planning Area Plan was developed in 2017 to address the reuse and redevelopment of fragmented City-owned parcels located roughly between 7th and 16th Streets, Washington Street and University Drive. This program will fund the acquisition of private parcels, as they become available, to fill in ownership gaps and facilitate redevelopment in these areas.

Project Contact Information

Name Thomas Sawyer

Phone 602-262-5040

E-Mail thomas.sawyer@phoenix.gov

Updates >>>

- City purchased three vacant parcels, totaling 19,800 square feet, generally located at Grant St. and 11th St, on June 12, 2025. This acquisition continues to fill in ownership gaps for potential future redevelopment in this area and utilized the full 2024-25 GO Bond funding in this program year.
- This project has \$500,000 in funding allocated in each fiscal year of the program.
- Staff will continue to evaluate parcels adjacent to the City-owned land in the Spark areas. Key factors include if a parcel is vacant or underutilized or actively used in addition to title and environmental considerations. This process will be an ongoing effort throughout the bond program years due to property status changes over time.

Sustainability Elements >>>

 Acquisitions will further the Aviation PHX Land Reuse Strategy to foster redevelopment of underutilized land to trigger economic and job growth, neighborhood revitalization and enhancements.





Schedule Timeline >>>

2024-25

Site identification and assessments, acquisition

2025-26

Continuing evaluations and acquisition when possible

2026-27

Continuing evaluations and acquisition when possible

2027-28

Continuing evaluations and acquisition when possible

Valley Youth Theatre Permanent Home

Arts & Culture Department

District: 7



Bond Allocation \$13,902,756

(Bond Program Status)

Project Scope >>>

Secure land, design and construct a new Valley Youth Center for the Arts to provide a permanent home for the Valley Youth Theatre. The center is planned to include a 300-seat feature theatre, a 99-seat studio theatre for smaller productions, office and meeting space, rehearsal/workshop space, dance studios, galleries and space for set, costumes, prop shops and storage.

Project Contact Information

Name Romeo Rabusa

E-Mail romeo.rabusa@phoenix.gov

Updates >>>

• Architectural services vendor is under contract and design is ongoing.



Sustainability Elements >>>

• N/A



Schedule Timeline >>>

2025-26

2025-27

Site identified, design, procure construction Construction will commence

Affordable Housing Property Preservation - Phase I

Housing Department

District: Citywide



Bond Allocation \$32,844,302

(Bond Program Status)

Project Scope >>>


Preserve the Housing Department's affordable housing apartment communities by completing renovations where Facility Condition Assessments have identified critical physical needs. Funding will be used to complete Facility Condition Assessments and renovations, which may include structural repairs, electrical and mechanical improvements, HVAC replacements, exterior improvements and other work as needed.

Project Contact Information

Name Hector Leal	Phone 602-853-5519	
F Mail hector.leal@phoenix.gov		

Updates >>>

- The Facility Conditions Assessments were completed January 2025.
- The Affordable Housing Preservation Phase 1 program is now moving onto the design phase.
- Design work is underway for 17 projects and the transition to construction is anticipated in Q1 2026





Sustainability Elements >>>

• N/A

Schedule Timeline >>>

2024-25

various sites.

Facility Condition Assessments for 2025-26

Initiated procurement process for Design.

2026-27

Design completion. Construction phase initiated.

Cesar Chavez Senior Center

Human Services Department

District: 8

(Bond Program Status)



Bond Allocation \$5,679,287

Project Scope

The project involves conducting a comprehensive feasibility study, followed by the design and construction of a new 12,600 square foot multi-purpose senior center adjacent to the Cesar Chavez Community Center.

Name Alfonso Olivas Phone 602-534-7301

E-Mail alfonso.olivas@phoenix.gov

Updates >>>

• The City of Phoenix plans for the Cesar Chavez Senior Center following the completion of a feasibility study that evaluated six locations within Cesar Chavez Park. Parkway West (Site A) was selected as the preferred location due to its convenient access to parking, proximity to existing community center, & minimal disruption to the surrounding park environment. It has been sent for first-tier approval to initiate the design team selection process. Preliminary design concepts and cost estimates have already been developed. The scope of the project includes civil engineering, landscape design, and utility infrastructure improvements. The next steps in the project include refining the design plans, confirming budget allocations, and preparing bid packages for contractor selection & construction services.



Sustainability Elements >>>

 The design of this facility will strive to incorporate several sustainability elements including high efficiency lighting and HVAC systems, rainwater harvesting, and green storm water infrastructure.

Schedule Timeline >>>

2024-25 2025-26 2026-27 2027-28

Feasibility study Begin design Complete design and Complete and site selection begin construction

Page 48 Rev. 10/23/25

Choice Neighborhoods Housing Development Gap Funding

Housing Department

District:8

Bond Allocation \$21,109,843

(Bond Program Status)



Project Scope >>>

Cover the increased cost for construction, materials, and labor to complete the final phase of the Edison-Eastlake Choice Neighborhoods redevelopment initiative. Phase IV, on the former 145-unit Sidney P. Osborn public housing site, will consist of 364 new and modern, mixed-income rental housing units (289 affordable and 75 market rate) to be redeveloped in three phases.

Project Contact Information

Phone_602-256-3338 Name Brad Puffer E-Mail brad.puffer@phoenix.gov

Updates >>>

- Phase One: Project construction underway with underground utility work and building foundations complete, and building framing in progress.
- Phase Two: Project construction underway with underground utility work and building foundations complete, and building framing in progress.
- Phase Three: Design at 50%. Financial closing and construction start anticipated in Q2 2026.



Sustainability Elements >>>

 Project includes energy-efficient LED lighting, water-saving fixtures, & good indoor air quality. Buildings & site support walkability & access to green spaces. Energy Star appliance package includes dishwasher, refrigerator, microwave, & range.



Schedule Timeline

2024-25

Phases One and Two begin construction.

Early 2026

Phase Three begin construction.

Fall 2026

Phase One construction complete; residents move-in.

2027

Phases Two and Three construction complete; residents move-in.

Innovation in Affordable Housing

Planning and Development Department

District: Citywide

(Bond Program Status)



Project Scope >>>

Issue a Request For Proposals for design firms to work on developing pre-approved Accessory Dwelling Unit (ADU) building plans. A full set of Standard Plans and construction documents for ADUs will be created utilizing these funds. Approved Standard Plans will be available for use by City of Phoenix residents at no cost.

Project Contact Information

Bond Allocation \$1,000,000

Name Miguel Victor	Phone_602-534-7643
E-Mail miguel.victor@phoenix.gov	

Updates >>>

- The City of Phoenix Planning and Development Department (PDD) will be partnering with the American Institute of Architects, Arizona (AIA) on a design competition that will inspire innovative ideas and solutions for Accessory Dwelling Units (ADUs). One of the primary goals is to curate a collection of pre-approved ADU model plans that will make this housing type more accessible and affordable.
- The purpose of the design competition is to raise visibility around the benefits of ADUs as one way to relieve a countywide housing shortage and to encourage housing variety/affordability. The design competition also aims to inspire the public with tangible examples of freestanding ADUs they could visualize in their neighborhoods.

Sustainability Elements >>>

ADUs are naturally aligned with sustainable building practices.
 By working within an existing lot, builders minimize the environmental impact associated with new developments.





Schedule Timeline >>>

April 2025

Notify winners to negotiate contracts

July 2025

Award contract for finalists

September 2025

ADU standard plan submittal

December 2025

Final approval of ADU standard plans

McDowell Senior Center Renovation

Human Services Department

District: 8

PH)

GO BOND PROGRAM

Bond Allocation \$1,760,919

(Bond Program Status)

Project Scope >>>


Renovate the historic McDowell Senior Center. Modernize HVAC equipment, update the electrical system, replace existing plumbing, update the fire suppression system, and restore the building envelope, interior office and meeting spaces.

Proi	ect	Conta	ct Inf	forma	ation
------	-----	-------	--------	-------	-------

Name	Alfonso Olivas	Phone 602-534-7301
E-Mail	alfonso.olivas@phoenix.gov	

Updates >>>

• A scope change has been issued to the architectural firm to include infrastructure renovations, expanding the project to cover HVAC and mechanical systems, electrical upgrades, and fire safety improvements. The architectural team is responsible for delivering concept design, design development, and construction documents for both the building and site enhancements. The City of Phoenix Historic Preservation Office will ensure all renovations align with preservation standards. Final design documents will be submitted to the Preservation Office for review and approval prior to the start of construction. Construction Document plans are scheduled to go to plan review and permitting in mid-November. A cost estimate will be submitted by October for budget planning and final approvals.



Sustainability Elements >>>

• N/A

Schedule Timeline >>>

2024-25 2025-26 2026-27

Begin design Complete design & Complete construction begin construction

Page 51

Rev. 10/23/25