



ANTICIPATED CONSTRUCTION FOR MAY 6, THROUGH JUNE 10, 2016

4TH STREET TO 7TH STREET:

The contractor has completed installation of the new curb, gutter, sidewalk, and driveways on both sides of Roosevelt Street.

LANDSCAPE:

Installation of the landscape materials located on the north side of Roosevelt Street, and in the 4th Street median on the south side of Roosevelt Street has begun. Anticipated completion in late May.

TRAFFIC RESTRICTIONS:

Traffic has been redirected to the south side of Roosevelt Street for installation of landscape materials on the north side of Roosevelt Street. Upon completion of the landscape installation, barricades will be removed, with the exception of the curb lines due to the change in grade.

PAVING OPERATIONS:

The contractor's crews will return on Friday, June 10 and will begin preparation for paving operations. The paving sequence will include:

- Mill the existing asphalt and pave the base course on the south side of the street
- Mill the existing asphalt and pave the base course on the north side of the street
- Pave top course on both the north and south sides of the street
- Make final adjustments to utilities

Specific dates and traffic control information will be given, along with coordination with local businesses and residents, closer to the start of the paving operations. Overall project completion is anticipated in mid July.

PEDESTRIAN ACCESS

Pedestrian access on the north and south sides of Roosevelt Street will be maintained.



QUESTIONS ?

Contact us on the
project hotline at:
480-281-1506

