



## Escalator and Moving Walks Checklist

Date: \_\_\_\_\_ Permit No: \_\_\_\_\_  
 City EQ: \_\_\_\_\_ House No.: \_\_\_\_\_  
 Building Name: \_\_\_\_\_  
 Location: \_\_\_\_\_  
 Manufacturer: \_\_\_\_\_ Serves: \_\_\_\_\_  
 Balustrade: \_\_\_\_\_ Speed: \_\_\_\_\_ Capacity: \_\_\_\_\_  
 Owner/Manager: \_\_\_\_\_  
 Billing Address: \_\_\_\_\_  
 Inspection Performed By: \_\_\_\_\_ No: \_\_\_\_\_  
 Code Compliant: \_\_\_\_\_

ASME A17.1		Periodic Inspection and Test Requirements Category 1							
		P	F	N/A			P	F	N/A
8.6.8.15.1	Machine Space				8.6.8.15.9	Step Up Thrust Device			
8.6.8.15.2	Machine Space Stop Switch				8.6.8.15.10	Missing Pallet/Step			
8.6.8.15.3	Controller and Wiring				8.6.8.15.11	Pallet Level/Broken Step Sag SW			
8.6.8.15.4	Drive Machine and Brake				6.1.6.3.13	Comb Impact Device			
6.1.5.3.2	Main Drive Shaft Brake (Pawl)				6.1.3.5.6	Step Demarcation Lights			
6.1.5	Drive Brake Monitoring				6.6.8.5	Skirt Obstruction Device			
8.6.8.15.6	Broken Drive Chain Device				6.1.7.1.2	Truss Interior (110V Outlet)			
8.6.8.15.8	Broken Step Chain Link SW				8.6.8.15.13	Handrail Slack/Rupture SW			
8.6.8.15.21	Inspection Controls				8.6.8.15.11	Broken Step SW (FLS)			
8.6.8.15.13	Handrail Speed Monitoring				8.6.8.15.8	Broken Step SW (Wand)			
8.6.8.15.7	Anti-Reversal				6.1.6.3.11	Deteriorated Step Roller			
6.1.6.3.2	O/U Speed/Tech/Encoder				8.6.8.15.8	Step Band /Carriage Switch			
8.6.8.15.13	Handrail Inlets				6.16.6	Tandem Interlock			
6.1.5.3.1	Brake Wear Sensors				8.6.8.6.15.1.5	Step Chain Stretch/Gap			
8.6.8.1	Handrails				6.1.3.3.13	Deck Barricades/Anti-Slide			
6.1.7.2	Lighting of Escalator				8.6.8.6	Steps and Treadway			
8.6.8.2	Skirt static Gap-5mm or 3/16				8.6.8.4	Comb Plates			
6.1.3.3.3	Balustrade Glass				8.6.8.14	Floor Surfaces			
6.1.7.1.1	Outdoor/Remote Control Space				6.1.6.2.1	Starting Switches			
6.1.6.3.1	Emergency Stop/Audible				6.16.9	Signage			
6.1.5.3.1d	Brake Data Tag								

Comments \_\_\_\_\_  
 Specified Brake Torque \_\_\_\_\_ Tested Torque \_\_\_\_\_  
 Comb Impacts: Yes / No      Top Vertical \_\_\_\_\_      Top Horizontal \_\_\_\_\_  
 BTM Horizontal \_\_\_\_\_  
 Clean Down Complete Yes / No      Skirt Index Test Complete Yes / No      Max Step Loaded Gap \_\_\_\_\_  
 Pallet Width \_\_\_\_\_

For more information or for a copy of this publication in an alternate format, contact Planning & Development at 602-262-7811 voice or TTY use 7-1-1.